

Office of the Superintending Engineer
Balangir Irrigation Division, Balangir
LALTIKRA, BALANGIR-767002
E mail- ee.bol.irr@gmail.com

Letter No. 2004/WE

/Date. 10/05/2023

To,

The Chief Engineer
H.H., GIS & CEM,
Bhubaneswar.

Sub:-

Submission of Health status of Flood Embankments-2023.

Ref:-


Circular No. HH, GIS & CEM-FF & FRM-138/2023-10522 dated. 17.04.2023 of
EIC, WR, Bhubaneswar.

Sir,

In inviting a kind reference to the captioned subject, the Health Status of Flood Embankments-2023 under Balangir Irrigation Division, Balangir is submitted after verified by Departmental staff and countersigned by Addl. Chief Engineer, Balangir Irrigation Circle, Balangir and Collector & District Magistrate, Balangir for favour of your kind information and necessary action.

Encl:- As above.

Yours faithfully,


10-5-23
Superintending Engineer
Balangir Irrigation Division
Balangir.

Memo No. 2005/WE /Dated. 10/05/2023

Copy along with enclosure submitted to the Chief Engineer & Basin Manager, Tel Basin, Bhawanipatna/ Addl. Chief Engineer, Balangir Irrigation Circle, Balangir for favour of kind information and necessary action.


10-5-23
SUPERINTENDING ENGINEER

EMBANKMENT HEALTH STATUS - 2023
NAME OF THE DIVISION : BALANGIR IRRIGATION DIVISION, BALANGIR

Sl. No.	Name of the Embankment	Category of the Embankment			Length in Km.	Reach	Basin	River	District	Health Status of the Embankment (Reach wise)				Brief description about deficiency in parameters.	
		C.E.	OAE	T.R.E.						S.E.	TBL(m)	Side Slope	Top width(m)		Length of Revetment packing (m)
1	2	3	4	5	6	8	9	10	11	12	13	14	15	16	17
1	FPE on Suktel Left at Pudpadar		OAE			0.900	Tel	Suktel	Balangir	105.30	1.5:1	3.6		Nil	Breach closing work complete
2	FPE on Suktel Left at Kuturla		OAE			2.400	Tel	Suktel	Balangir	105.40	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt
3	FPE on Suktel Left at Gerdi		OAE			0.100	Tel	Suktel	Balangir	105.60	1.5:1	3.6	100	Nil	-do-
4	FPE on Suktel Left at Dhamanasar to Semlia		OAE			7.200	Tel	Suktel	Balangir	105.80	1.5:1	3.6	7200	Nil	-do-
5	FPE on Suktel Left at Sakma		OAE			1.310	Tel	Suktel	Balangir	105.60	1.5:1	3.6		Nil	-do-
6	FPE on Suktel Left at Hirapur		OAE			0.450	Tel	Suktel	Balangir	102.23	1.5:1	3.6	420	Nil	New Embkt
7	FPE on Suktel Left Bardol to Tevadungri		OAE			1.710	Tel	Suktel	Balangir	105.65	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt
8	FPE on Suktel FPE on SuktelLeft at Semelmunda		OAE			0.210	Tel	Suktel	Balangir	105.60	1.5:1	3.6	210	Nil	-do-
9	FPE on Suktel Left at Chhelbahal		OAE			1.430	Tel	Suktel	Balangir	105.60	1.5:1	3.6	500	Nil	-do-
10	FPE on Suktel Right at Jalpali		OAE			1.200	Tel	Suktel	Balangir	105.80	1.5:1	3.6		Nil	-do-
11	FPE on Suktel Right at Ainlatunga		OAE			2.000	Tel	Suktel	Balangir	105.80	1.5:1	3.6		Nil	-do-
12	FPE on Suktel Right at Magurbada		OAE			1.200	Tel	Suktel	Balangir	105.70	1.5:1	3.6		Nil	-do-

Sl. No.	Name of the Embankment	Category of the Embankment			Length in Km.	Reach	Basin	River	District	Health Status of the Embankment (Reach wise)					Brief description about deficiency in parameters.	
		C.E.	OAE	T.R.E.						S.E.	TBL(m)	Side Slope	Top width(m)	Length of Revetment packing (m)		Spur in Nos.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
13	FPE on Suktel Right at Patharkhandi		OAE			0.900		Tel	Suktel	Balangir	105.70	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt
14	FPE on Suktel Right at Duanpali		OAE			0.400		Tel	Suktel	Balangir	105.65	1.5:1	3.6		Nil	-do-
15	FPE on Suktel Right at Chandanvati to Chamarpada (U/S)		OAE			1.000		Tel	Suktel	Balangir	105.60	1.5:1	3.6		Nil	-do-
16	FPE on Suktel Right at Chandanvati-Mirdhapali		OAE			4.400		Tel	Suktel	Balangir	105.60	1.5:1	3.6	3500	Nil	-do-
17	FPE on Suktel Right at Tulandi to Sankarbhui		OAE			1.620		Tel	Suktel	Balangir	105.60	1.5:1	3.6	1125	Nil	-do-
18	FPE on Suktel Right at Durgapali		OAE			1.430		Tel	Suktel	Balangir	105.55	1.5:1	3.6	1000	Nil	-do-
19	FPE on Suktel Right at Durgapali to Pipirda		OAE			3.290		Tel	Suktel	Balangir	104.00	1.5:1	3.6	375	Nil	-do-
20	FPE on Suktel Right from Raximunda to Bileisarda		OAE			4.100		Tel	Suktel	Balangir	105.50	1.5:1	3.6	2500	Nil	-do-
21	FPE on Suktel Right at Kulthipali		OAE			1.558		Tel	Suktel	Balangir	105.50	1.5:1	3.6		Nil	-do-
22	FPE on Suktel Right at Kulthipali to Lukapada		OAE			0.880		Tel	Suktel	Balangir	105.50	1.5:1	3.6	500	Nil	-do-
23	FPE on Ong Right at Duduka		OAE			1.420		Mahanadi	Ong	Balangir	105.00	1.5:1	3.6	1420	Nil	-do-
24	FPE on Ong Right at Rampur		OAE			1.410		Mahanadi	Ong	Balangir	105.00	1.5:1	3.6		Nil	-do-
25	FPE on Ong right at Rafakhal		OAE			1.320		Mahanadi	Ong	Balangir	105.00	1.5:1	3.6	250	Nil	-do-
26	FPE on Ong right at Kutasinga		OAE			0.510		Mahanadi	Ong	Balangir	101.74	1.5:1	3.6	510	Nil	-do-
27	FPE on Tel Left at Belgaon to Ampali		OAE			7.400		Mahanadi	Tel	Balangir	105.80	2:1	3.6	3400	1	-do-
28	FPE on Tel Left at Kapsila		OAE			1.100		Mahanadi	Tel	Balangir	105.80	2:1	3.6		Nil	-do-

Sl. No.	Name of the Embankment	Category of the Embankment			Length in Km.	Basin	River	District	Health Status of the Embankment (Reach wise)				Brief description about deficiency in parameters.			
		C.E.	OAE	T.R.E.					S.E.	TBL(m)	Side Slope	Top width(m)		Length of Revetment packing (m)	Spur in Nos.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
29	FPE on Tel Left at Tusura bridge to Dhanghara		OAE			2.025		Mahanadi	Tel	Balangir	105.80	2:1	3.6	2025	Nil	-do-
30	FPE on Tel Left at Turla to Ratakhandi		OAE			1.870		Mahanadi	Tel	Balangir	105.70	2:1	3.6	1870	Nil	Repair & Restoration needs to strengthening the Embtkt
31	FPE on Tel Left at Ratakhandi - Singhatimal		OAE			2.560		Mahanadi	Tel	Balangir	105.00	2:1	3.6		Nil	-do-
32	FPE on Tel FPE on Tel Left at Ambadahan		OAE			1.999		Mahanadi	Tel	Balangir	105.00	2:1	3.6	1000	Nil	-do-
33	FPE on Tel Left at Ambadahan to Goudgoth		OAE			1.101		Mahanadi	Tel	Balangir	105.00	2:1	3.6		Nil	-do-
34	FPE on Tel Left at Kendughat		OAE			1.150		Mahanadi	Tel	Balangir	105.00	2:1	3.6	300	Nil	-do-
35	FPE on Tel Left at Brahmanipalla		OAE			1.104		Mahanadi	Tel	Balangir	105.00	2:1	3.6		Nil	-do-
36	FPE on Tel Left at Brahmanipalla to Singhatimal		OAE			0.567		Mahanadi	Tel	Balangir	105.00	2:1	3.6		Nil	-do-
37	FPE on Tel Right at Bimagudipitha		OAE			0.200		Mahanadi	Tel	Balangir	105.00	2:1	3.6		Nil	-do-
38	FPE on Tel Left near vill-Bhalegaon		OAE			0.951		Mahanadi	Tel	Balangir	105.00	2:1	3.6		Nil	-do-
39	FPE on Tel Left from Luthurbandh to Gurjibhata		OAE			1.800		Mahanadi	Tel	Balangir	105.00	2:1	3.6		Nil	-do-
40	FPE on Sonegarh Left at Bhutiarbahal		OAE			4.560		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6	4560	Nil	-do-
41	FPE on Sonegarh left at Nuniadhupa to Kuthurla		OAE			0.313		Tel	Sonegarh	Balangir	102.40	1.5:1	3.6	313	Nil	New Embtkt
42	FPE on Sonegarh Left at Gaibahal		OAE			1.200		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6	555	Nil	Repair & Restoration needs to strengthening the Embtkt

Sl. No.	Name of the Embankment	Category of the Embankment			Reach	Basin	River	District	Health Status of the Embankment (Reach wise)				Brief description about deficiency in parameters.			
		C.E.	OAE	T.R.E.					S.E.	Length in Km.	TBL(m)	Side Slope		Top width(m)	Length of Revetment packing (m)	Spur in Nos.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
43	FPE on Sonegarh Left at Chandrapur		OAE			0.708		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6		Nil	-do-
44	FPE on Sonegarh Left Jarasingha to Salepali		OAE			1.320		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6		Nil	-do-
45	FPE on Sonegarh Left at Salepali		OAE			1.410		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6		Nil	-do-
46	FPE on Sonegarh Left at Likhiria		OAE			2.075		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6		Nil	Repair & Restoration needs to be strengthening the Embkt
47	FPE on Sonegarh Left at Chantipadar		OAE			2.010		Tel	Sonegarh	Balangir	100.73	1.5:1	3.6	450	Nil	-do-
48	FPE on Sonegarh Left at Tusura		OAE			1.000		Tel	Sonegarh	Balangir	104.90	1.5:1	3.6		Nil	-do-
49	FPE on Sonegarh Right at Amghat		OAE			0.105		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6	105	Nil	-do-
50	FPE on Sonegarh Right at Sikuan		OAE			0.370		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6	370	Nil	-do-
51	FPE on Sonegarh Right at Sarasbahal to Hatisara		OAE			3.500		Tel	Sonegarh	Balangir	104.90	1.5:1	3.6	1000	Nil	-do-
52	FPE on Sonegarh right at Pipalpadar Ahamara		OAE			0.300		Tel	Sonegarh	Balangir	100.00	1.5:1	3.6	300	Nil	New Embkt
53	FPE on Sonegarh Right at Sindirabahali		OAE			1.162		Tel	Sonegarh	Balangir	104.90	1.5:1	3.6		Nil	Repair & Restoration needs to be strengthening the Embkt
54	FPE on Sonegarh Right at Sargada		OAE			0.710		Tel	Sonegarh	Balangir	104.90	1.5:1	3.6		Nil	-do-
55	FPE on Sonegarh Right at Nuagaon		OAE			1.200		Tel	Sonegarh	Balangir	105.00	1.5:1	3.6		Nil	-do-
56	FPE on Sonegarh Right at Kharda		OAE			2.760		Tel	Sonegarh	Balangir	104.00	1.5:1	3.6		Nil	-do-
57	FPE on Sonegarh Right from Tusra to Dhanghara		OAE			2.040		Tel	Sonegarh	Balangir	104.00	1.5:1	3.6	2025	Nil	-do-

Sl. No.	Name of the Embankment	Category of the Embankment			Length in Km.	Reach	Basin	River	District	Health Status of the Embankment (Reach wise)					Brief description about deficiency in parameters.
		C.E.	OAE	T.R.E.						S.E.	TBL(m)	Side Slope	Top width(m)	Length of Revetment packing (m)	
1	2	3	4	5	6	8	9	10	11	12	13	14	15	16	17
58	FPE on Lanth Left at Belpada		OAE			0.300	Tel	Lanth	Balangir	105.10	1.5:1	3.6		Nil	-do-
59	FPE on Lanth left at Mandal		OAE			0.600	Tel	Lanth	Balangir	105.10	1.5:1	3.6	600	Nil	-do-
60	FPE on LanthLeft at Dukalghat		OAE			0.230	Tel	Lanth	Balangir	105.10	1.5:1	3.6		Nil	-do-
61	FPE on Lanth Left at Kudasingha		OAE			0.640	Tel	Lanth	Balangir	105.10	1.5:1	3.6		Nil	-do-
62	FPE on Lanth Left at Tikrapada		OAE			1.500	Tel	Lanth	Balangir	105.10	1.5:1	3.6		Nil	-do-
63	FPE on Lanth Left at Tustapali		OAE			0.680	Tel	Lanth	Balangir	105.00	1.5:1	3.6	680	Nil	Repair & Restoration needs to strengthening the Embkt
64	FPE on Lanth left at Chhanchhada		OAE			0.780	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
65	FPE on Lanth Left at Rafeaudar to Kumbhakela		OAE			0.945	Tel	Lanth	Balangir	105.00	1.5:1	3.6	300	Nil	-do-
66	FPE on Lanth Left at Kumbhakela		OAE			0.655	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
67	FPE on Lanth Left at Siletpada		OAE			1.000	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
68	FPE on Lanth Left at Mahagaon		OAE			0.900	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
69	FPE on Lanth Left at Sainatala		OAE			2.350	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
70	FPE on Lanth Left at Lachut		OAE			0.150	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
71	FPE on Lanth Left at Khaliapali		OAE			3.470	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
72	FPE on Lanth Left at Kuturamunda		OAE			0.675	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-
73	FPE on Lanth Left at Kukedmal		OAE			0.475	Tel	Lanth	Balangir	105.00	1.5:1	3.6		Nil	-do-

Sl. No.	Name of the Embankment	Category of the Embankment			Length in Km.	Reach	Basin	River	District	Health Status of the Embankment (Reach wise)					Brief description about deficiency in parameters.	
		C.E.	OAE	T.R.E.						S.E.	TBL(m)	Side Slope	Top width(m)	Length of Revetment packing (m)		Spur in Nos.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
74	FPE on Lanth Left at Nuapada		OAE			0.100		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
75	FPE on Lanth Left at Badabanki		OAE			0.320		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
76	FPE on Lanth Left at Bahapotbahal		OAE			0.155		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
77	FPE on Lanth right at Bhatapada		OAE			1.065		Tel	Lanth	Balangir	105.80	1.5:1	3.6	450	Nil	-do-
78	FPE on Lanth Right at Checherbeng		OAE			0.200		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
79	FPE on Lanth Right Chalki to Jaintara		OAE			1.690		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt
80	FPE on Lanth Right at Pendramal		OAE			0.870		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt
81	FPE on Lanth Right at Kamarlaga		OAE			0.510		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
82	FPE on Lanth Right at Bargaon		OAE			0.300		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
83	FPE on Lanth Right at Santuper		OAE			2.400		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
84	FPE on Lanth Right at Bheruabhata		OAE			1.320		Tel	Lanth	Balangir	105.80	1.5:1	3.6	732	Nil	-do-
85	FPE on Lanth Right at Tikrapada		OAE			0.320		Tel	Lanth	Balangir	105.80	1.5:1	3.6		Nil	-do-
86	FPE on Lanth right at Ampali		OAE			0.990		Tel	Lanth	Balangir	104.33	1.5:1	3.6	700	Nil	New Embkt

Sl. No.	Name of the Embankment	Category of the Embankment				Length in Km.	Reach	Basin	River	District	Health Status of the Embankment (Reach wise)				Brief description about deficiency in parameters.	
		C.E.	OAE	T.R.E.	S.E.						TBL(m)	Side Slope	Top width(m)	Length of Revetment packing (m)		Spur in Nos.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
87	FPE on Under Left near vill-Bhuslad		OAE			0.630		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt
88	FPE on UnderLeft near village Marnia		OAE			1.180		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
89	FPE on UnderLeft near village Telsarei		OAE			2.652		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
90	FPE on UnderLeft from Kurdiamunda to Balbeng		OAE			3.180		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
91	FPE on UnderLeft near village Chhatabhata		OAE			1.281		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
92	FPE on UnderLeft near village Patharia		OAE			1.825		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
93	FPE on UnderLeft near village Kholan		OAE			1.447		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
94	FPE on UnderLeft near village Sanganamunda		OAE			1.025		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
95	FPE on UnderRight near village Chandutara		OAE			1.759		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
96	FPE on UnderRight near village Kothmara		OAE			0.825		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt
97	FPE on UnderRight near village Kursud		OAE			3.145		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
98	FPE on UnderRight from Goudtala to Digsira		OAE			1.815		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
99	FPE on UnderRight near village Mariad		OAE			1.900		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
100	FPE on UnderRight from Limpara to Lodhipara		OAE			1.768		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-
101	FPE on UnderRight near village Binekele		OAE			2.040		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-

Sl. No.	Name of the Embankment	Category of the Embankment			Reach	Basin	River	District	Health Status of the Embankment (Reach wise)					Brief description about deficiency in parameters.			
		C.E.	OAE	T.R.E.					S.E.	Length in Km.	TBL(m)	Side Slope	Top width(m)		Length of Revetment packing (m)	Spur in Nos.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
102	FPE on Under Left near vill-Naren		OAE			0.630		Tel	Under	Balangir	105.80	1.5:1	3.6		Nil	-do-	
103	FPE on Tangjore left at Gandhargala		OAE			0.707		Tel	Tangjore	Balangir	105.80	1.5:1	3.6		Nil	-do-	
104	FPE on Tangjore right at Silanda		OAE			0.435		Tel	Tangjore	Balangir	105.80	1.5:1	3.6		Nil	-do-	
105	FPE on Tangjore right at Kurlubhata		OAE			0.775		Tel	Tangjore	Balangir	105.80	1.5:1	3.6		Nil	-do-	
106	FPE on Tangjore right at Diaton		OAE			0.270		Tel	Tangjore	Balangir	105.80	1.5:1	3.6		Nil	-do-	
107	FPE on Nibrutijore Left at Surda RD 00m to 465m		OAE			0.465		Tel	Nibrutijore	Balangir	100.00	1.5:1	3.6		Nil	-do-	
108	FPE on Nibrutijore Left at Bhaler RD 00m to 226m.		OAE			0.226		Tel	Nibrutijore	Balangir	105.80	1.5:1	3.6	226	Nil	-do-	
109	FPE on Nibrutijore Right at Bhaler RD 00m to 120 m		OAE			0.120		Tel	Nibrutijore	Balangir	105.80	1.5:1	3.6	120	Nil	-do-	
110	FPE on Nibrutijore Right at Pudpali RD 00m to 84 m		OAE			0.084		Tel	Nibrutijore	Balangir	105.80	1.5:1	3.6	84	Nil	-do-	
111	FPE on Nibrutijore Right at Tendipali		OAE			0.630		Tel	Nibrutijore	Balangir	101.00	1.5:1	3.6	320	Nil	New Embkt	
112	FPE on Bhuasuni Nallah at Bhalumunda.		OAE			0.740		Tel	Bhuasuni nalla	Balangir	105.00	1.5:1	3.6		Nil	Repair & Restoration needs to strengthening the Embkt	
113	FPE on Kurkurinalla Left at Karamtala		OAE			1.410		Tel	Kurkurinalla	Balangir	100.60	1.5:1	3.6	300	Nil	-do-	
114	FPE on Mayabati left at Badpadar		OAE			0.500		Tel	Mayabati nalla	Balangir	105.00	1.5:1	3.6		Nil	-do-	
115	FPE on Mayabati left near Kalyanbaba Ashram		OAE			0.900		Tel	Mayabati nalla	Balangir	105.00	1.5:1	3.6		Nil	-do-	

Si. No.	Name of the Embankment	Category of the Embankment			Length in Km.	Reach	Basin	River	District	Health Status of the Embankment (Reach wise)					Brief description about deficiency in parameters.
		C.E.	OAE	T.R.E.						S.E.	TBL(m)	Side Slope	Top width(m)	Length of Revetment packing (m)	
1	2	3	4	5	6	8	9	10	11	12	13	14	15	16	17
116	FPE on Mayabati right at Patnagarh town		OAE			3.220	Tel	Mayabati nala	Balangir	105.00	1.5:1	3.6		Nil	-do-
117	FPE on Mayabati left from Tentulikhunti to Chhelkhai		OAE			0.870	Tel	Mayabati nala	Balangir	101.50	1.5:1	3.6	420	Nil	-do-
118	FPE on Arjuni Nallah left at Asurla		OAE			0.970	Tel	Arjuni nala	Balangir	105.00	1.5:1	3.6		Nil	-do-
119	FPE on Bijilijore Left from Burda to Deng		OAE			1.690	Tel	Bijilijore	Balangir	103.00	1.5:1	3.6		Nil	-do-
120	FPE on Bijilijore Right at Brahmani		OAE			0.225	Tel	Bijilijore	Balangir	103.00	1.5:1	3.6		Nil	-do-
	Total:					161.847							42815	1	


10/5/23
Assistant Engineer

Assistant Engineer
Balangir Irrigation Sub-Division
Balangir


Asst. Executive Engineer

Asst. Executive Engineer
Balangir Irrigation Sub-Division
Balangir


10.5.23
Superintending Engineer

Superintending Engineer
Balangir Irrigation Division
Balangir

VERIFICATION REPORT OF FLOOD PROTECTION EMBANKMENT 2023

Name of Division :- Balangir Irrigation Division, Balangir

Sl No	Date of verification of Embankment	Name of the Embankment	Inspecting Officers	Remarks
1	2	3	4	5
1	29.04.2023	FPE on Tel Left at Belgaon to Ampali	Er. K.C.Behera,A. E.E	Verified all the embankments as per the list and found no such vulnerable points exists. However due to non maintenance, repair & restoration, a numbers of raincuts have occurred through out the embankments, the slope of the the embankment has got disordered , Stone packing have been disturbed at many places which needs immediate repair and restoration.
2	-do-	FPE on Tel Left at Kapsila	Saroj Ku. Behera, AE	
3	-do-	FPE on Tel Left at Tusura bridge to Dhanghara	-do-	
4	-do-	FPE on Tel Left at Turla to Ratakhandi	-do-	
5	-do-	FPE on Tel Left at Ratakhandi - Singhatimal	-do-	
6	-do-	FPE on Tel FPE on Tel Left at Ambadahan	-do-	
7	-do-	FPE on Tel Left at Ambadahan to Goudgoth	-do-	
8	-do-	FPE on Tel Left at Kendughat	-do-	
9	-do-	FPE on Tel Left at Brahmanipalla	-do-	
10	-do-	FPE on Tel Left at Brahmanipalla to Singhatimal	-do-	
11	-do-	FPE on Sonegarh Left at Bhutiarbahal	-do-	
12	-do-	FPE on Sonegarh Left at Gaibahal	-do-	
13	-do-	FPE on Sonegarh Left at Chandrapur	-do-	
14	-do-	FPE on Sonegarh Left Jarasingha to Salepali	-do-	
15	-do-	FPE on Sonegarh Left at Salepali	-do-	
16	-do-	FPE on Sonegarh Left at Likhiria	-do-	
17	-do-	FPE on Sonegarh Left at Chantipadar	-do-	
18	-do-	FPE on Sonegarh Left at Tusura	-do-	
19	-do-	FPE on Sonegarh right at Pipalpadar to Aphamara	-do-	
20	-do-	FPE on Sonegarh left at Nuniadhipa to Kuthurla	-do-	
21	-do-	FPE on Sonegarh Right at Amghat	-do-	
22	-do-	FPE on Sonegarh Right at Sikuan	-do-	
23	-do-	FPE on Sonegarh Right at Sarasbahal to Hatisara	-do-	
24	-do-	FPE on Sonegarh Right at Sindirabahali	-do-	
25	-do-	FPE on Sonegarh Right at Sargada	-do-	
26	-do-	FPE on Sonegarh Right at Nuagaon	-do-	
27	-do-	FPE on Sonegarh Right at Kharda	-do-	
28	-do-	FPE on Sonegarh Right from Tusra to Dhanghara	-do-	
29	30.04.2023	FPE on Suktel Left at Dhamanasar to Semlia	Er. K.C.Behera,A. E.E	
30	-do-	FPE on Suktel Left at Sakma	Smt Jyotirmayee	
31	-do-	FPE on Suktel Left at Hirapur	Mahanand, JE	
32	-do-	FPE on Suktel Right at Magurbeda	-do-	
33	-do-	FPE on Suktel Right at Patharkhandi	-do-	
34	-do-	FPE on Suktel Right at Duanpali	-do-	
35	-do-	FPE on Suktel Right at Chandanvati to Chamarpada	-do-	
36	-do-	FPE on Suktel Right at Chandanvati-Mirdhapali	-do-	
37	-do-	FPE on Suktel Right at Tulandi to Sankarbhuhi	-do-	
38	-do-	FPE on Suktel Right at Durgapali	-do-	
39	-do-	FPE on Suktel Right at Durgapali to Pipirda	-do-	
40	-do-	FPE on Suktel Right from Raximunda to Bileisarda	-do-	
41	-do-	FPE on Suktel Right at Kulthipali	-do-	
42	-do-	FPE on Suktel Right at Kulthipali to Lukapada	-do-	
43	-do-	FPE on Suktel Left Bardol to Tevadungri	-do-	

	Date of verification of Embankment	Name of the Embankment	Inspecting Officers	Remarks
1	2	3	4	5
44	-do-	FPE on Suktel FPE on SuktelLeft at Semelmunda	-do-	
45	-do-	FPE on Ong Right at Duduka	-do-	
46	-do-	FPE on Ong Right at Rampur	-do-	
47	-do-	FPE on Ong Right at Rafakhal	-do-	
48	-do-	FPE on Ong right at Kutasinga	-do-	
49	-do-	FPE on Nibrutijore Left at Surda RD 00m to 465m	-do-	
50	-do-	FPE on Nibrutijore Left at Bhaler RD 00m to 226m.	-do-	
51	-do-	FPE on Nibrutijore Right at Tendipali	-do-	
52	-do-	FPE on Nibrutijore Right at Bhaler RD 00m to 120 m	-do-	
53	-do-	FPE on Nibrutijore Right at Pudapali RD 00m to 84 m	-do-	
54	01.05.2023	FPE on Tel Left near vill-Bhalegaon	Er.K.C.Behera, A.E.E	
55	-do-	FPE on Tel Left from Luthurbandh to Gurjibhata	Raj Tilak Amat, J.E.	
56	-do-	FPE on Under Left near village Chhatabhata	-do-	
57	-do-	FPE on Under Left near village Patharla	-do-	
58	-do-	FPE on Under Left near village Kholan	-do-	
59	-do-	FPE on Under Left near village Sanganamunda	-do-	
60	-do-	FPE on Under Right near village Kothmara	-do-	
61	-do-	FPE on Under Right near village Kursud	-do-	
62	-do-	FPE on Under left at Naren	-do-	
63	-do-	FPE on Under Right from Goudtala to Digsira	-do-	
64	-do-	FPE on Under Right near village Marlad	-do-	
65	-do-	FPE on Under Right from Limpara to Lodhipara	-do-	
66	-do-	FPE on Under Right near village Binekeia	-do-	-do-
67	-do-	FPE on Under Left near vill-Bhuslad	-do-	
68	-do-	FPE on Under Left near village Mamia	-do-	
69	-do-	FPE on Under Left near village Telsarei	-do-	
70	-do-	FPE on Under Left from Kurdiamunda to Balbeng	-do-	
71	-do-	FPE on Under Right near village Chandutara	-do-	
72	-do-	FPE on Tangjore left at Gandhargala	-do-	
73	-do-	FPE on Tangjore right at Silanda	-do-	
74	-do-	FPE on Tangjore right at Kurlubhata	-do-	
75	-do-	FPE on Tangjore right at Diaton	-do-	
76	02.05.2023	FPE on LanthLeft at Dukalghat	Er. K.C.Behera,A. E.E	
77	-do-	FPE on Lanth Left at Kudasingha	Biswajit Jena, J.E.	
78	-do-	FPE on Lanth Left at Tikrapada	-do-	
79	-do-	FPE on Lanth Left at Tustapali	-do-	
80	-do-	FPE on Lanth left at Chhanchhada	-do-	
81	-do-	FPE on Lanth Left at Rafaudar to Kumbhakela	-do-	
82	-do-	FPE on Lanth left at Mandal	-do-	
83	-do-	FPE on Lanth right at Bhatapada	-do-	
84	-do-	FPE on Lanth Left at Kumbhakela	-do-	
85	-do-	FPE on Lanth Left at Siletpada	-do-	
86	-do-	FPE on Lanth Left at Mahagaon	-do-	
87	-do-	FPE on Lanth Left at Saintala	-do-	
88	-do-	FPE on Lanth Left at Lachut	-do-	

Sl. No.	Date of Verification of Embankment	Name of the Embankment	Inspecting Officers	Remarks
1	2	3	4	5
89	03.05.2023	FPE on Lanth Left at Khaliapali	Er. K.C.Behera,A. E.E	-do-
90	-do-	FPE on Lanth Left at Kuturamunda	Saroj Ku. Behera, AE	
91	-do-	FPE on Lanth Left at Kukedmal	-do-	
92	-do-	FPE on Lanth Left at Nuapada	-do-	
93	-do-	FPE on Lanth Left at Badabanki	-do-	
94	-do-	FPE on Lanth Left at Bahapotbahal	-do-	
95	-do-	FPE on Lanth Right at Ampali	-do-	
96	-do-	FPE on Lanth Right at Pendramal	-do-	
97	-do-	FPE on Lanth Right at Kamarlaga	-do-	
98	-do-	FPE on Lanth Right at Bargaon	-do-	
99	-do-	FPE on Lanth Right at Santuper	-do-	
100	-do-	FPE on Lanth Right at Bheruabhata	-do-	
101	-do-	FPE on LanthRight at Tikrapada	-do-	
102	-do-	FPE on Bijilijore Left from Burda to Deng	-do-	
103	-do-	FPE on Bijilijore Right at Brahmani	-do-	
104	-do-	FPE on Kurkuri nallah Left at Karamtala	-do-	
105	-do-	FPE on Tel Right at Bimagudipitha	-do-	
106	04.05.2023	FPE on Suktel Left at Gerdi	-do-	
107	-do-	FPE on Suktel Left at Hirapur	-do-	
108	-do-	FPE on Suktel Left at Chhelbahal	Er. K.C.Behera,A. E.E	
109	-do-	FPE on Suktel Left at Kuturla	Subrat Ku Pradhan, JE	
110	-do-	FPE on Suktel Left at Pudapadar	-do-	
111	-do-	FPE on Suktel Right at Jalpali	-do-	
112	-do-	FPE on Suktel Right at Ainlatunga	-do-	
113	-do-	FPE on Mayabati nallah Left at Badpadar	-do-	
114	-do-	FPE on Mayabati nallah Left at Kalyanbaba Ashram	-do-	
115	-do-	FPE on Mayabati nallah Right at Patnagarh town	-do-	
116	-do-	FPE on Mayabati left from Tentulikhunti to Chhelkhai	-do-	
117	-do-	FPE on Lanth Right at Checherbeng	-do-	
118	-do-	FPE on Lanth Left at Belpada	-do-	
119	-do-	FPE on Lanth Right Chalki to Jaintara	-do-	
120	-do-	FPE on Arjuni nallah left at Asurla	-do-	

[Signature]
5/5/23
A.E

[Signature]
Asst. Executive Engineer
Balangir Irrigation Sub-Division
Balangir

[Signature]
Additional Chief Engineer
Balangir Irrigation Circle
Balangir

[Signature]
5.5.23
Superintending Engineer
Balangir Irrigation Division
Balangir

[Signature]
COLLECTOR & DISTRICT MAGISTRATE
BALANGIR

